

Govt. of M.P.
ENVIRONMENT DEPT.
MANTRALAYA

No. / 2024 / NGT-673/2018 / HOMPPCB /moni /2020 Bhopal,

Date 13/3/2020

To,

Executive Director (Technical)
National Mission For Clean Ganga
Ministry of Jal Shakti GOI
New Delhi 110002

Subject:- **Submission of monthly progress report of polluted river stretches for compliance of Hon'ble National Green Tribunal order passed on dated 06/12/2019 in OA no. 673/2018.**

Refi. :- Your O.M. no. L-34/2014-15/legal/2019 (Part)

R/sir,

With reference to the above subject, please find enclosed here with the monthly progress report of polluted river stretches in prescribed format in compliance of Hon'ble National Green Tribunal order dated 06/12/2019 in OA no. 673/2018.

Enclosure :- As above

(N. A. Khan)

Deputy Secretary (Environment.)

Copy to :-

1. Principal Secretary, Urban development and housing department Mantralaya vallabh Bhawan Bhopal for information and necessary action please.
2. Engineer in Chief, WRD Narmada Bhawan Bhopal for information and necessary action please.
3. Principal Chief conservator of forest, Satpura Bhawan Bhopal for information and necessary action please..
4. Regional Director CGWD Paryawas Bhawan Bhopal for information and necessary action please.
5. Shri A Sudhakar DH, WQM-1 Division. Central Pollution control Bord Dehli for information in refernce of letter no. A14011/O.A.673/2020 WQM-112235dt. 04/02/2020.

Format for Submission of Monthly progress Report by State

(Hon' ble NGT in the matter of OA No. 673 of 2018 dated 06.12.2019.)

s. no.	Activity to be monitored	Timeline	Submission of Progress by State/compliance Status
1	Ensure 100% Treatment of Sewage at least in-situ remediation	31/03/2020	• In-situ Bio remediation for Nagda and Mandideep Town is under planing. • STPs are being setup at other polluted river stretches as per Annexure -A
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured	31/03/2020	Total Sewage generation in the catchment area of polluted river stretches of M.P. ✓ Generation -612 MLD ✓ Treatment -451.32 MLD ✓ Gap - 161.03 MLD ✓ Annexure -A
2	Timeline for completing all steps of action plans including completion of setting up STPs and their commissioning	31/03/2021	Status of setting up of STPs is enclosed as Annexure -A
3	Chief Secretaries may set up appropriate monitoring mechanism at State level • Specifying accountability of nodal authorities not below the Secretary level. • Chief Secretaries may have an accountable person attached in their office for this purpose	22/01/2020 22/01/2020	• Most of the works are related to UADD. & UADD is monitoring the status of implementation, being the Nodal agency. • River Rejuvenation committee (RRC) has been constituted in the Chairmanship of Principal Secretary (Environment). Comprising the members from Urban administration and development department, Industry department and M.P. Pollution control Board. Annexure - B .


Monthly pro 31.3.2020


G. Ambulkar
 Chief Chemist

			Six meetings of RRC have been conducted and its description is as follows:- (1) Date 12.11.2018 (2) Date 30.01.2019 (3) Date 22.05.2019 (4) Date 14.06.2019 (5) Date 26.08.2019 and (6) Date 09.01.2020 .
	Monitoring at State level must take place	Fortnightly Commencing 21/12/2019	RRC for State level monitoring has been constituted and six meetings have been conducted as mentioned in above column.
4	Progress report may be furnished by the States / Uts to - Secretary, Ministry of Jal Shakti - Member Secretary, CPCB	Monthly (Preferably before 20 th of every month)	Yes, will be complied.
04.1	Progress Report may be comprised of details along with completion timelines on:		
	i. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in -situ treatment.		- Most of the drains carrying sewage have been identified. 1310 Storm water drains have been identified and 2089 wire mesh have also been installed.
	ii. Status of STPs, I&D and sewerage networks Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline		As per Annexure -A

iii. <u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. Of industries and complying status		• CETP of 4.0 MLD Capacity is operational since last year for control of pollution in Khan river at Indore. • At Burhanpur CETP/STP of 4.5 MLD has completed and it is to be commissioned for river Tapi..
iv. <u>Status of Solid Waste Management & Details of Processing Facilities</u> Details of Existing Infrastructure , Gap Analysis, Proposed along with completion timeline		Annexure C
v. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;		Out of 22 polluted river stretches, 15 Polluted river starches water quality is found to be in class "A" As per IS 2296. Water quality report of last one year is enclosed as Annexure D
vi. Preventing dumping of waste and scientific waste management including bio-medical wasted, Plastic wastes and decentralizing waste processing, including waste generated from hotels, ashrams, etc		• BMW waste :- ✓ Generation -15.8 TPD ✓ Treatment -14.5 TPD ✓ Gap - 1.3 TPD - BMW is being treated through 12 common biomedical waste treatment facilities. • Plastic wastes TPD :- ✓ Generation -198.00 ✓ Treatment -197.00 ✓ Gap -1.0 ✓ Co- Processed MT upto 2018-19 - 65945 2019- 20 (up to dec.) -30141.8
vii. Ground water regulation		Being done
viii. Adopting good irrigation practices		Being done

IX. Protection and management of Flood Plain Zones (FPZ),		Under process at the level of Water Resource department.
x. Rain water harvesting		Being done
XI. Maintaining minimum environmental flow of river		All the rivers are non perennial hence maintaining of minimum environmental flow of river is difficult in present scenario.
XII. Plantation on both sides of the river		• Kshipra River -1.5 lac.no. • Khan River - 78000 no. • Chamla River - 9000 no. in the Bank of River, Badnagar • Maleni River -200 no. • Kunda river - 50000 no. during 2019-20. • Tapti river - 9616 no. During 2019-20.
XIII.Setting up biodiversity parks on flood plains by removing encroachment.		To be done.


G. Ambulkar
 Chief Chemist

Status of STPs

I&D and sewerage networks Details


Generation of sewage, Timeline for completing all steps of action plans including completion of setting up STPs and their commissioning.

S.N.	Priority Polluted River Stretches	Effluent generation in MLD	Existing treatment MLD	Proposed treatment MLD	Cost	Time line	Agency	Present Status
1	Priority-I River Khan at Indore from Kabitkhedi to Triveni Sangam (72 Km)	Sewage - 350 MLD	3 STPs - 335.0 MLD	05 STPs - 67 MLD	273.0 Cr.	March 2020	MC, Indore	under construction
				01 STP - 10 MLD	10.0 Cr.	Dec. 2020	As above	under construction
		Industrial - 1.45 MLD	01 CETP - 4.0 MLD	Not required	NA	NA	As above	Operational since last year
2	River Kshipra at Ujjain from Triveni to SiddhwAt Ujjain (10 Km)	Sewage - 90 MLD	01 STP - 83.0 MLD (NRCP)	01 STP - 92.5 MLD	402.01 Cr.	Dec. 2020	MC, Ujjain	under construction
3	River Chambal at Nagda from Nagda to Rajgarh (16 Km)	Sewage - 8.0 MLD	Nil	01 STP - 16.0 MLD	61.40 Cr.	Dec. 2022	MC, Nagda	Not Sanctioned In-situ Bio Remediation is Proposed
		Industrial - 11.5 MLD	Grasim Industry (SFD) ETP up-gradation required for ZLD	11.5 MLD effluent to be made ZLD	106 Cr.	Jan. 2021	M/s. Grasim Industries, (SFD), Nagda	under construction
4	Priority-II River Betwa from Mandideep to Vidisha (70 Km)	Mandideep Sewage - 2.5 MLD	Nil	02 STPs - 3.0 MLD	55.5 Cr.	Dec. 2022	MC Mandideep	Not Sanctioned. In-situ Bio Remediation is Proposed
		Bhopal Sewage - 80 MLD	03 STPs - 26.12 MLD	04 STPs - 66.5 MLD	238.0 Cr.	Dec. 2022	MC, Bhopal	Under construction - 04
		Vidisha Sewage - 22.25 MLD	01 STP - 7.2 MLD (NRCP)	01 STP - 22.25 MLD	97.43 Cr.	Dec. 2020	MC, Vidisha	under construction
5	River Kaliyasot (Kolar) from Suraj Nagar to Shirdipuram	Action plan is included in Betwa River action plan						
6	Priority-III River Sone at Bhatuargh at 200 m. Down Stream of OPM	Nil	-	2 STPs- (2.5 & 0.20 MLD) at Dharampuri	16.96 Cr		MC Dharampuri	under construction
7	Priority-IV River Tapi from Neapanagar to Burhanpur	Burhanpur Sewage - 11 MLD	-	Burhanpur STP - 21 MLD	92.8 Cr	March 2020	Nagar Palika Nigam Burhanpur	under construction
8	Priority-IV River Gohad at Gohad dam	Nil	Not Required	--				Not Required

Monthly pro 31.3.2020

G. Ambulkar
Chemist

9	Priority-V River Bichia at Rewa	City Sewage		8 STPs 37 MLD • 01 STP 12 MLD • 07 STP 25 MLD	199.37 cr	Dec. 2021	MC Rewa	• 01 STP completed • 07 STP under construction
10	Kalisot at Mandideep	Action plan is included in Betwa River action plan Total (04 STP)						• Land dispute –01 • Construction –03
11	River Katni at Katni	City Sewage		03 STP 24.5 MLD	96.5Cr	Dec. 2021	MC Katni	under construction
12	River Simrar at Katni							
13	River Kunda at Khargone	City Sewage : 7.3 MLD		01 STP 17.6 MLD	62.0 Cr	Dec. 2021	MC Khargone	17.6 MLD STP recently completed. Commissioning under process.
14	River Maleni at Jaora	Nil	-	1 STP 05 MLD	8.68 Cr.	Dec. 2021	MC Jaora	Not Sanctioned
15	River Mandakini at Ramghat Chitrakoot.	Sewage – 3.0 MLD		1 STP 4.7 MLD	28.35 Cr.	Dec. 2021	MC Chitrakoot	under construction
16	River Newaj at Shujalpur	Sewage – 4 MLD	Nil	1 STP 5.0 MLD	7.00 Cr.	Dec. 2021	MC Shujalpur	Not Sanctioned
17	River Tons at Chakghat	-		-----			-----	Not required
18	River Wainganga at Chhapara near road bridge after mixing Moti & Chamaria Nala	Sewage	-	1 STP 2.5 MLD	4.0 Cr.	Dec. 2021	MC	Not Sanctioned
19	River Chamla at Badnagar	Sewage – 2 MLD	Nil	---			--	Not Sanctioned
20	River Parvati at Pilukhedi	Nil						Not Required
21	River Chopan at Vijaypur	Nil						Not Required
22	River Kanhan at Chhindwada district boundary	Nil						Not Required


G. Ambulkar
Chief Chemist



मध्यप्रदेश शासन
सामान्य प्रशासन विभाग
मंत्रालय
वल्लभ भवन, भोपाल-462004

:: आदेश ::

भोपाल दिनांक ०७ दिसम्बर, 2019

क्रमांक एफ 19-88/2019/1/4 :: माननीय राष्ट्रीय हरित अधिकरण मुख्य बैंच, नई दिल्ली द्वारा प्रकरण क्रमांक 673/2018 (नदियों के पोल्यूटेड रिक्कर स्ट्रेच) में दिनांक 20/09/2018 को पारित आदेश के परिपालन में राज्य शासन एतद् द्वारा रिवर रिजुवेनेशन कमेटी (आरआरसी) का निम्नानुसार गठन करता है :-

1	प्रमुख सचिव, पर्यावरण विभाग	अध्यक्ष
2	आयुक्त, नगरीय प्रशासन एवं विकास संचालनालय, भोपाल	सदस्य
3	आयुक्त, उद्योग संचालनालय, भोपाल	सदस्य
4	डायरेक्टर, पर्यावरण, मध्यप्रदेश प्रदूषण नियंत्रण बोर्ड	सदस्य
5	सदस्य सचिव, मध्यप्रदेश प्रदूषण नियंत्रण बोर्ड	संयोजक

मध्यप्रदेश के राज्यपाल के नाम से
तथा आदेशानुसार

(विकास मिश्रा) X1114
उप सचिव

मध्यप्रदेश शासन,
सामान्य प्रशासन विभाग

पृ. क्रमांक एफ 19-88/2019/1/4

भोपाल, दिनांक ०७ दिसम्बर, 2019

1. समिति के अध्यक्ष/सदस्य/सदस्य सचिव
 2. प्रमुख सचिव, मुख्यमंत्री कार्यालय, मंत्रालय भोपाल।
 3. प्रमुख सचिव, मध्यप्रदेश शासन, पर्यावरण विभाग की ओर नस्ती सहित।
 4. प्रमुख सचिव, (समन्वय), मुख्य सचिव कार्यालय भोपाल।
 5. संयुक्त संचालक, जनसंपर्क प्रकोष्ठ, मंत्रालय भोपाल।
- की ओर सूचनार्थ एवं आवश्यक कार्यवाही हेतु अग्रेषित।

SE-12

CSO(M)

up-are

उप सचिव

मध्यप्रदेश शासन, X11148

Annexure- C

STATUS OF SOLID WASTE MANAGEMENT IN MADHYA PRADESH

Total No. Of ULBs : 378						
MSW generated (TPD)	MSW collected (TPD)	MSW segregated and transported (TPD)	MSW Processed (TPD)	MSW disposed in landfill site	Gap in SWM (TPD)	Timeline
7,980	7,193	6,826	6,431	762	787	By 31 st March 2021

SWM Facilities (Capacity wise TPD)

HEAD	REQUIRED CAPACITY	EXISTING CAPACITY	GAP	TIME LINE
Waste Segregation Facility (MRF)	3,128	2,935	193	31-12-2020

Waste Processing (TPD)

HEAD	REQUIRED CAPACITY	EXISTING CAPACITY	GAP	TIME LINE
Bio methanation	Establishment of biomethanation plants in ULBs depends on the availability of the organic waste to be converted to biogas in respective ULBs.	59.70 (10 Numbers in 4 ULBs of indore, Ujjain, Dewas & Bhopal)	N.A.	Establishment of biomethanation facility in ULBs depends on the availability of the organic waste to be converted to biogas in respective ULBs. Hence, Biomethanation route of treatment can be decided at ULB level as and when required and capacity to be established as per viability.
Bio composting	4,446.46	4,309.65	136.81	31-12-2020
Inert Land- filling	Landfills presently required in 176 ULBs	762 (45 land-fills being used in 44 ULBs)	132 landfills required in 132 ULBs	31-03-2021

G. Ambulkar
Chief Chemist

Solid Waste Management in Madhya Pradesh : Progress Summay

Different ULBs have adopted different methods for the management of Solid Waste in MP

s.no	Methodology	Existing Capacity (TPD)	Target capacity (TPD)	Existing Number	No. Of ULBs covered	Target ULBs	Gap	Timeframe
1	Material Recovery Facilities (MRF)	2,935	3,128	151MRFs	136	318	182	31 Dec2020
2	Recycling	2,584	3,128	151 MRFs	136	318	182	31 Dec2020
3	composting	4,309.65	4,446.46	1112	343	378	35	31 Dec2020
4	Bio-methanation	59.70	N/A	10	4 (Bhopal,Indore,Ujjain,Dewas)	N/A	N/A	As per ULB requirement
5	Refuse Derived Fuel (RDF)	185	N/A	2	2(Indore & Katni)	N/A	N/A	As per ULB requirement
6	Waste to Energy (WTE)Plants	600 TPD for Jabalpur	N/A	1 operational 2 proposed	16	60	44	31 march 2021


G. Ambulkar
Chief Chemist



The M.P. Pollution Control Board

Annexure-D

Water quality status of polluted river stretches in M.P.

21 Polluted Rivers Stretches. January -2019

S. No.	River	Code	Name of Monitoring Station	State Name	Monitoring Agency	DO	BO D	FC	TC	Water Quality Status
			Water Quality Criteria			>4.0 mg/l	<3.0 mg/l	<250 MPN / 100ml	<5000 MPN/ 100ml	
1	Betwa River	2119	River Betwa at Nayapura Down Stream Mandideep Industrial Area-1, Mandideep	M.P.	MPPCB Bhopal	DRY				DRY
		2121	River Betwa near road bridge, Bhojpur, District- Raisen	M.P.	MPPCB Bhopal	DRY				Dry
		2122	River Betwa near Water Supply intake well point, Raisen	M.P.	MPPCB Bhopal	7.8	1.6	<1.8	54000	NOT SATISFACTORY
		1614	River Betwa near Water Supply intake point, Vidisha	M.P.	MPPCB Bhopal	7.2	1.1	2	710	SATISFACTORY
		2124	River Betwa near Charantirathghat, Vidisha	M.P.	MPPCB Bhopal	Stagnant water				Stagnant water
2	Bichiya River	2117	River Bichiya at Distt. Rewa	M.P.	MPPCB Rewa	5.3	2.5	6	70	SATISFACTORY
3	Chambal River	1366	River Chambal at 1 km d/s nagda	M.P.	MPPCB. Ujjain	Nil	58	8400	92000	NOT SATISFACTORY
		1418	River Chambal at Gandhisagar	M.P.	MPPCB. Ujjain	7	2	6	43	SATISFACTORY
		3309	Chambal at Tal	M.P.	MPPCB Ujjain	DRY				Dry
4	Chamla River	3310	River Chamla at Badnagar	M.P.	MPPCB. Ujjain	7.4	3.4	21	120	NOT SATISFACTORY
5	Choupan River	3306	Choupan River U/S Vijaypur Guna	M.P.	R.O. Guna	8	1.6	2	26	SATISFACTORY
		3307	Choupan River D/S Vijaypur Guna	M.P.	R.O. Guna	7.2	1.8	2	33	SATISFACTORY
6	Gohad	1607	Gohad Dam, Gohad Bhind	M.P.	MPPCB. Gwalior	7.4	1.8	6	120	SATISFACTORY
7	Kailsoat River	2120	River Kailsoat near road bridge, Mandideep	M.P.	MPPCB. Bhopal	DRY				DRY
8	Kanhan River	3312	Kanhan at chhindwara before mixing boregaon growth centre nalla, chhindwara	M.P.	MPPCB Chindwada	7.3	2.8	3.0	14.0	SATISFACTORY

G. Ambulkar



Water quality status of polluted river stretches in M.P.

21 Polluted Rivers Stretches. February-2019

S. N o.	River	Code	Name of Monitoring Station	State Name	Monitoring Agency	DO	BOD	FC	TC	Water Quality Status
			Water Quality Criteria			>4.0 mg/l	<3.0 mg/l	<250 MPN / 100ml	<500 MPN/ 100ml	
1	Betwa River	2119	River Betwa at Nayapura Down Stream Mandideep Industrial Area-I, Mandideep	M.P.	MPPCB Bhopal	Dry				Dry
		2121	River Betwa near road bridge, Bhojpur, Disstt. Raisen	M.P.	MPPCB Bhopal	Dry				Dry
		2122	River Betwa near Water Supply intake well point, Raisen	M.P.	MPPCB Bhopal	7.0	2.9	2	1600	SATISFACTORY
		1614	River Betwa near Water Supply intake point, Vidisha	M.P.	MPPCB Bhopal	10.9	1.3	920	94000	NOT SATISFACTORY
		2124	River Betwa near Charantirathghat, Vidisha	M.P.	MPPCBBhopal	8.8	6.7	2400	160000	NOT SATISFACTORY
2	Bichiya River	2117	River Bicchiya at Distt. Rewa	M.P.	MPPCB Rewa	5.5	2.4	6.1	79	SATISFACTORY
3	Chambal River	1366	River Chambal at 1 km d/s nagda	M.P.	MPPCB. Ujjain	NIL	*	22000	160000	*
		1418	River Chambal at Gandhisagar	M.P.	MPPCB. Ujjain	7.2	*	6	43	*
		3309	Chambal at Tal	M.P.	MPPCB Ujjain	Dry				Dry
4	Chamla River	3310	River Chamla at Badnagar	M.P.	MPPCB. Ujjain	7.3	*	21	49	*
5	Choupan River	3306	Choupan River U/S Vijaypur Guna	M.P.	R.O. Guna	7.9	1.6	2	24	SATISFACTORY
		3307	Choupan River D/S Vijaypur Guna	M.P.	R.O. Guna	7.2	1.8	2	33	SATISFACTORY
6	Gohad	1607	Gohad Dam, Gohad Bhind	M.P.	MPPCB. Gwalior	7.8	1.8	4	110	SATISFACTORY
7	Kailsoat River	2120	River Kailsoat near road bridge, Mandideep	M.P.	MPPCB. Bhopal	Dry				Dry
8	Kanhan River	3312	Kanhan at chhindwara before mixing boregaon growth centre nalla, chhindwara	M.P.	MPPCB Chindwada	7.4	1.8	3.0	23.0	SATISFACTORY
9	Katni River	2101	Katni River Katni	M.P.	MPPCB Katni	6.1	2.5	26	43	SATISFACTORY
10	Khan River	1367	River Khan at KabitKhedi	M.P.	MPPCB Indore	Nil	15	240	1600	NOT SATISFACTORY
		2110	River Khan at Shakkar Khedi	M.P.	MPPCB Indore	Nil	46	240	1600	NOT SATISFACTORY
11	Kshipra River	1370	River Kshipra at 1 k.m. d/s Triveni, Ujjain	M.P.	MPPCB. Ujjain	7.5	*	2500	35000	SATISFACTORY
		3315	River Kshipra at Gaughat, Ujjain	M.P.	MPPCB. Ujjain	7.6	*	4300	54000	*
		1369	River Kshipra at Ramghat, Ujjain	M.P.	MPPCB. Ujjain	7.2	*	7000	92000	*

G. Ambulkar
Chief Chemist

		3316	River Kshipra at Mahidpur	M.P.	MPPCB. Ujjain	Dry				Dry
		1468	River Kshipra at Siddhwat ,Ujjain	M.P.	MPPCB. Ujjain	6.9	*	17000	160000	*
2	Kunda	2114	Kunda River at Khargone	M.P.	MPPCB Indore	7.6	1.4	1.8	63	SATISFACTORY
13	Maleni	2104	Maleni River at Jaora	M.P.	MPPCB Ujjain	7.2	*	6	63	*
14	Mandakini River	1372	Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB Satna	6.9	3.1		940	NOT SATISFACTORY
15	Neewaj River	3319	Neewaj River at Shujalpur	M.P.	MPPCB Dewas	6.9	*	4	47	*
16	Parwati River	1615	Parwati River Up Stream Pilukhedi Rajgarh	M.P.	MPPCB Guna	DRY				DRY
		2126	Parwati River Down Stream, Pilukhedi, Rajgarh	M.P.	MPPCB Guna	DRY				DRY
17	Simrar River	3326	Simrar River Katni	M.P.	MPPCB Katni	5.2	2.3	1.8	39	SATISFACTORY
18	River Sone	3327	Sone at Bhatnagar Apprx. 500 mtrs. Down Stream of OPM Distt.Shahdol.(M.P.)	M.P.	MPPCB Shahdol	7.5	1.3	<1.8	40	SATISFACTORY
19	Tapti	09	Tapti at Neapanagar Navtha Pumping Station	M.P.	MPPCB Indore	7.6	1	1.8	49	SATISFACTORY
		10	Tapti at Pipalghat Burhanpur	M.P.	MPPCB Indore	7.8	1.8	1.8	110	SATISFACTORY
		2115	Tapti at Neapanagar 100 metre Down Stream	M.P.	MPPCB Indore	7.7	1.4	1.8	58	SATISFACTORY
20	River Tons	1143	River Tons at Chakghat, Distt. Rewa	M.P.	MPPCB Rewa	6.6	1.1	3.6	43	SATISFACTORY
21	River Wainganga	3331	River Wainganga at Chhapara, Seoni near road bridge after mixing Moti & Chamaria Nala	M.P.	MPPCB Jabalpur	7.4	1.8	1.8	31	SATISFACTORY
		1213	Wainganga at Balaghat 100 metre Down Stream Jagpurghat	M.P.	MPPCB Jabalpur	8.8	1.6	1.8	46	SATISFACTORY

*-BOD incubator disorder.


G. Ambulkar
Chief Chemist

9	Katni River	2101	Katni River Katni	M.P.	MPPCB Katni	6.3	1.6	1.8	47	SATISFACTORY
10	Khan River	1367	River Khan at KabitKhedi	M.P.	MPPCB Indore	Nil	8	170	1600	NOT SATISFACTORY
		2110	River Khan at Shakkar Khedi	M.P.	MPPCB Indore	Nil	14	220	1600	NOT SATISFACTORY
11	Kshipra River	1370	River Kshipra at 1 k.m. d/s Triveni ,Ujjain	M.P.	MPPCB. Ujjain	6.4	7	12000	92000	NOT SATISFACTORY
		3315	River Kshipra at Gaughat, Ujjain	M.P.	MPPCB. Ujjain	6.9	9	14000	160000	NOT SATISFACTORY
		1369	River Kshipra at Ramghat,Ujjain	M.P.	MPPCB. Ujjain	7	10	15000	160000	NOT SATISFACTORY
		3316	River Kshipra at Mahidpur	M.P.	MPPCB. Ujjain	6.5	4	540	16000	NOT SATISFACTORY
		1468	River Kshipra at Siddhwat ,Ujjain	M.P.	MPPCB. Ujjain	7.1	14	22000	160000	NOT SATISFACTORY
12	Kunda	2114	Kunda River at Khargone	M.P.	MPPCB Indore	7.2	1.4	1.8	70	SATISFACTORY
13	Maleni	2104	Maleni River at Jaora	M.P.	MPPCB Ujjain	7.4	4	17	350	NOT SATISFACTORY
14	Mandakini River	1372	Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB Satna	6.8	3		850	NOT SATISFACTORY
15	Neewaj River	3320	Neewaj River Up Stream Rajgarh	M.P.	MPPCB Guna	7.9	1.4	2	26	SATISFACTORY
16	Parwati River	1615	Parwati River Up Stream Pilukhedi Rajgarh	M.P.	MPPCB Guna	7.9	1.8	2	25	SATISFACTORY
		2126	Parwati River Down Stream, Pilukhedi, Rajgarh	M.P.	MPPCB Guna	7	2.4	6	40	SATISFACTORY
17	Simrar River	3326	Simrar River Katni	M.P.	MPPCB Katni	5.5	1.8	1.8	49	SATISFACTORY
18	River Sone	3327	Sone at Bhaturaghat Apprx. 500 mtrs. Down Stream of OPM Distt.Shahdol.(M.P.)	M.P.	MPPCB Shahdol	7.6	1.2	<1.8	38	SATISFACTORY
19	Tapti	09	Tapti at Nepanagar Navtha Pumping Station	M.P.	MPPCB Indore	7.3	1.2	1.8	7.3	SATISFACTORY
		10	Tapti at Pipalghat Burhanpur	M.P.	MPPCB Indore	8	2	1.8	120	SATISFACTORY
		2115	Tapti at Nepanagar 100 metre Down Stream	M.P.	MPPCB Indore	7.8	1.4	1.8	48	SATISFACTORY
20	River Tons	1143	River Tons at Chakghat,Distt.Rewa	M.P.	MPPCB Rewa	6.8	1	2	40	SATISFACTORY
21	River Wainganga	3331	River Wainganga at Chhapara. Seoni near road bridge after mixing Moti & Chamaria Nala	M.P.	MPPCB Jabalpur	7.6	1.7	11	39	SATISFACTORY
		1213	Wainganga at Balaghat 100 metre Down Stream Jagpurghat	M.P.	MPPCB Jabalpur	7	1.4	1.8	40	SATISFACTORY


G. Ambulka
 Chief Chemist



The M.P. Pollution Control Board

Water quality status of polluted river stretches in M.P.

21 Polluted Rivers Stretches. March-2019

S. No.	River	Code	Name of Monitoring Station	State Name	Monitoring Agency	DO	BOD	FC	TC	Water Quality Status
			Water Quality Criteria			>4.0 mg/l	<3.0 mg/l	<2500 MPN / 100ml	<5000 MPN/ 100ml	
1	Betwa River	2119	River Betwa at Nayapura Down Stream Mandideep Industrial Area-1, Mandideep	M.P.	MPPCB Bhopal	Dry				Dry
		2121	River Betwa near road bridge, Bhojpur, Disstt. Raisen	M.P.	MPPCB Bhopal	Dry				Dry
		2122	River Betwa near Water Supply intake well point, Raisen	M.P.	MPPCB Bhopal	Dry				Dry
		1614	River Betwa near Water Supply intake point, Vidisha	M.P.	MPPCB Bhopal	Stagnant water				Stagnant water
		2124	River Betwa near Charantirathghat, Vidisha	M.P.	MPPCBBhopal	Stagnant water				Stagnant water
2	Bichiya River	2117	River Bicchiya at Distt. Rewa	M.P.	MPPCB Rewa	5.3	2.7	6.8	94	SATISFACTORY
3	Chambal River	1366	River Chambal at 1 km d/s nagda	M.P.	MPPCB. Ujjain	NIL	*	54000	160000	*
		1418	River Chambal at Gandhisagar	M.P.	MPPCB. Ujjain	7	*	6	43	*
		3309	Chambal at Tal	M.P.	MPPCB Ujjain	Dry				Dry
4	Chamla River	3310	River Chamla at Badnagar	M.P.	MPPCB. Ujjain	7.9	*	21	110	*
5	Choupan River	3306	Choupan River U/S Vijaypur Guna	M.P.	R.O. Guna					SATISFACTORY
		3307	Choupan River D/S Vijaypur Guna	M.P.	R.O. Guna					SATISFACTORY
6	Gohad	1607	Gohad Dam, Gohad Bhind	M.P.	MPPCB. Gwalior	7.1	2.4	6	120	SATISFACTORY
7	Kailsoat River	2120	River Kailsoat near road bridge, Mandideep	M.P.	MPPCB. Bhopal	Dry				Dry
8	Kanhan River	3312	Kanhan at chhindwara before mixing boregaon growth centre nalla, chhindwara	M.P.	MPPCB Chindwada	7.2	1.8	3.0	15.0	SATISFACTORY
9	Katni River	2101	Katni River Katni	M.P.	MPPCB Katni	5.7	1.6	63	85	SATISFACTORY
10	Khan River	1367	River Khan at KabitKhedi	M.P.	MPPCB Indore	Nil	20	350	1600	NOT SATISFACTORY
		2110	River Khan at Shakkar Khedi	M.P.	MPPCB Indore	Nil	16	220	1600	NOT SATISFACTORY
11	Kshipra River	1370	River Kshipra at 1 k.m. d/s Triveni, Ujjain	M.P.	MPPCB. Ujjain	6.9	*	2000	15000	*

G. Ambulkar
Chief Chemist

		3315	River Kshipra at Gaughat, Ujjain	M.P.	MPPCB. Ujjain	6.4	*	2700	43000	*
		1369	River Kshipra at Ramghat, Ujjain	M.P.	MPPCB. Ujjain	8	*	8400	92000	*
		3316	River Kshipra at Mahidpur	M.P.	MPPCB. Ujjain	Dry				Dry
		1468	River Kshipra at Siddhwat, Ujjain	M.P.	MPPCB. Ujjain	6	*	92000	160000	*
12	Kunda	2114	Kunda River at Khargone	M.P.	MPPCB Indore	6.9	2	1.8	70	SATISFACTORY
13	Maleni	2104	Maleni River at Jaora	M.P.	MPPCB Ujjain	7	*	5.5	120	*
14	Mandakini River	1372	Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB Satna	6.4	3.2		740	NOT SATISFACTORY
15	Neewaj River	3319	Neewaj River at Shujalpur	M.P.	MPPCB Dewas	7.2	2.2	4	70	SATISFACTORY
16	Parwati River	1615	Parwati River Up Stream Pilukhedi Rajgarh	M.P.	MPPCB Guna					DRY
		2126	Parwati River Down Stream, Pilukhedi, Rajgarh	M.P.	MPPCB Guna					DRY
17	Simrar River	3326	Simrar River Katni	M.P.	MPPCB Katni	5.1	1.8	12	40	SATISFACTORY
18	River Sone	3327	Sone at Bhaturaghat Apprx. 500 mtrs. Down Stream of OPM Distt. Shahdol. (M.P.)	M.P.	MPPCB Shahdol	7.4	1.2	<1.8	44	SATISFACTORY
19	Tapti	09	Tapti at Nepanagar Navtha Pumping Station	M.P.	MPPCB Indore	7.7	1.2	1.8	94	SATISFACTORY
		10	Tapti at Pipalghat Burhanpur	M.P.	MPPCB Indore	6.7	2	1.8	140	SATISFACTORY
		2115	Tapti at Nepanagar 100 metre Down Stream	M.P.	MPPCB Indore	7.6	1.6	1.8	110	SATISFACTORY
20	River Tons	1143	River Tons at Chakghat, Distt. Rewa	M.P.	MPPCB Rewa	6.7	1.2	2	47	SATISFACTORY
21	River Wainganga	3331	River Wainganga at Chhapara, Seoni near road bridge after mixing Moti & Chamaria Nala	M.P.	MPPCB Jabalpur	7.2	1.8	1.8	48	SATISFACTORY
		1213	Wainganga at Balaghat 100 metre Down Stream Jagpurghat	M.P.	MPPCB Jabalpur	7.9	1.3	1.8	44	SATISFACTORY

*-BOD incubator disorder.

h
G. Ambulkar
Chief Chemist



The M.P. Pollution Control Board

Water quality status of polluted river stretches in M.P.

21 Polluted Rivers Stretches. April -2019

S. No.	River	Code	Name of Monitoring Station	State Name	Monitoring Agency	DO	BOD	FC	TC	Water Quality Status
			Water Quality Criteria			>4.0 mg/l	<3.0 mg/l	<2500 MPN/100ml	<5000 MPN/100ml	
1	Betwa River	2119	River Betwa at Nayapura Down Stream Mandideep Industrial Area-1, Mandideep	M.P.	MPPCB Bhopal	DRY				DRY
		2121	River Betwa near road bridge, Bhojpur, District- Raisen	M.P.	MPPCB Bhopal	DRY				Dry
		2122	River Betwa near Water Supply intake well point, Raisen	M.P.	MPPCB Bhopal	DRY				Dry
		1614	River Betwa near Water Supply intake point, Vidisha	M.P.	MPPCB Bhopal	DRY				DRY
		2124	River Betwa near Charantirathghat, Vidisha	M.P.	MPPCBBhopal	DRY				DRY
2	Bichiya River	2117	River Bicchiya at Distt. Rewa	M.P.	MPPCB Rewa	5.2	2.9	6	120	SATISFACTORY
3	Chambal River	1366	River Chambal at 1 km d/s nagda	M.P.	MPPCB. Ujjain	NIL	72	9200	160000	NOT SATISFACTORY
		1418	River Chambal at Gandhisagar	M.P.	MPPCB. Ujjain	7.2	2	6	48	SATISFACTORY
		3309	Chambal at Tal	M.P.	MPPCB Ujjain	DRY				Dry
4	Chamla River	3310	River Chamla at Badnagar	M.P.	MPPCB. Ujjain	DRY				Dry
5	Choupan River	3306	Choupan River U/S Vijaypur Guna	M.P.	R.O. Guna	7.3	1.6	2	24	SATISFACTORY
		3307	Choupan River D/S Vijaypur Guna	M.P.	R.O. Guna	6.2	1.9	2	33	SATISFACTORY
6	Gohad	1607	Gohad Dam, Gohad Bhind	M.P.	MPPCB. Gwalior	6.3	2.2	6	170	SATISFACTORY
7	Kailsoat River	2120	River Kailsoat near road bridge, Mandideep	M.P.	MPPCB. Bhopal	DRY				Dry
8	Kanhan River	3312	Kanhan at chhindwara before mixing boregaon growth centre nalla, chhindwara	M.P.	MPPCB Chindwada	DRY				SATISFACTORY
9	Katni River	2101	Katni River Katni	M.P.	MPPCB Katni	5.8	1.6	64	86	SATISFACTORY

H. Ambulkar
Chief Chemist

10	Khan River	1367	River Khan at KabitKhedi	M.P.	MPPCB Indore	Nil	18	170	>1600	NOT SATISFACTORY
		2110	River Khan at Shakkar Khedi	M.P.	MPPCB Indore	Nil	22	210	>1600	NOT SATISFACTORY
11	Kshipra River	1370	River Kshipra at 1 k.m. d/s Triveni ,Ujjain	M.P.	MPPCB. Ujjain	7.5	5	110	920	NOT SATISFACTORY
		3315	River Kshipra at Gaughat, Ujjain	M.P.	MPPCB. Ujjain	7.4	6	540	1600	NOT SATISFACTORY
		1369	River Kshipra at Ramghat,Ujjain	M.P.	MPPCB. Ujjain	6.4	12	9200	160000	NOT SATISFACTORY
		3316	River Kshipra at Mahidpur	M.P.	MPPCB. Ujjain	7.4	6	540	1600	NOT SATISFACTORY
		1468	River Kshipra at Siddhwat ,Ujjain	M.P.	MPPCB. Ujjain	5.7	18	9200	160000	NOT SATISFACTORY
12	Kunda	2114	Kunda River at Khargone	M.P.	MPPCB Indore	6.7	2.2	1.8	70	SATISFACTORY
13	Maleni	2104	Maleni River at Jaora	M.P.	MPPCB Ujjain	7.6	2.4	10	94	SATISFACTORY
14	Mandakini River	1372	Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB Satna	6.5	2.9	-	490	SATISFACTORY
15	Neewaj River	3320	Neewaj River Up Stream Rajgarh	M.P.	MPPCB Guna	8.6	1.6	2	26	SATISFACTORY
16	Parwati River	1615	Parwati River Up Stream Pilukhedi Rajgarh	M.P.	MPPCB Guna	DRY				Dry
		2126	Parwati River Down Stream, Pilukhedi, Rajgarh	M.P.	MPPCB Guna	DRY				Dry
17	Simrar River	3326	Simrar River Katni	M.P.	MPPCB Katni	5.5	1.8	14	40	SATISFACTORY
18	River Sone	3327	Sone at Bhatuaghat Apprx. 500 mtrs. Down Stream of OPM Distt. Shahdol.(M.P.)	M.P.	MPPCB Shahdol	7.4	1.4	<1.8	48	SATISFACTORY
19	Tapti	09	Tapti at Nepanagar Navtha Pumping Station	M.P.	MPPCB Indore	6	1.2	1.8	49	SATISFACTORY
		10	Tapti at Pipalghat Burhanpur	M.P.	MPPCB Indore	6.6	2.2	1.8	210	SATISFACTORY
		2115	Tapti at Nepanagar 100 metre Down Stream	M.P.	MPPCB Indore	7.1	2	1.8	63	SATISFACTORY
20	River Tons	1143	River Tons at Chakghat, Distt. Rewa	M.P.	MPPCB Rewa	6.5	1.3	2	43	SATISFACTORY
21	River Wainganga	3331	River Wainganga at Chhapara. Seoni near road bridge after mixing Moti & Chamaria Nala	M.P.	MPPCB Jabalpur	7.2	1.8	1.8	32	SATISFACTORY
		1213	Wainganga at Balaghat 100 metre Down Stream Jagpurghat	M.P.	MPPCB Jabalpur	7.4	1.5	1.8	25	SATISFACTORY

G. Ambulkar
Chief Chemist



The M.P. Pollution Control Board

Water quality status of polluted river stretches in M.P.

21 Polluted Rivers Stretches. May -2019

S. No.	River	Code	Name of MonitoringStation	State Name	Monitoring Agency	DO	BO D	FC	TC	Water Quality Status
			Water Quality Criteria			>4.0 mg/l	<3.0 mg/l	<2500 MPN/100ml	<5000 MPN/100ml	
1	Betwa River	2119	River Betwa at Nayapura Down Stream Mandideep Industrial Area-1, Mandideep	M.P.	MPPCB Bhopal	Dry				
		2121	River Betwa near road bridge, Bhojpur, District- Raisen	M.P.	MPPCB Bhopal	Dry				
		2122	River Betwa near Water Supply intake well point, Raisen	M.P.	MPPCB Bhopal	Dry				
		1614	River Betwa near Water Supply intake point, Vidisha	M.P.	MPPCB Bhopal	Dry				
		2124	River Betwa near Charantirathghat, Vidisha	M.P.	MPPCBBhopal	Dry				
2	Bichiya River	2117	River Bicchiya at Distt. Rewa	M.P.	MPPCB Rewa	5.5	2.8	4	70	SATISFACTORY
3	Chambal River	1366	River Chambal at 1 km d/s nagda	M.P.	MPPCB. Ujjain	NIL	70	5400	160000	NOT SATISFACTORY
		1418	River Chambal at Gandhisagar	M.P.	MPPCB. Ujjain	7.2	2	6	48	SATISFACTORY
		3309	Chambal at Tal	M.P.	MPPCB Ujjain	DRY				Dry
4	Chamla River	3310	River Chamla at Badnagar	M.P.	MPPCB. Ujjain	DRY				Dry
5	Choupan River	3306	Choupan River U/S Vijaypur Guna	M.P.	R.O. Guna	6.8	*	2	34	SATISFACTORY
		3307	Choupan River D/S Vijaypur Guna	M.P.	R.O. Guna	6.6	*	2	40	SATISFACTORY
6	Gohad	1607	Gohad Dam, Gohad Bhind	M.P	MPPCB. Gwalior	7	1.8	6	170	SATISFACTORY
7	Kailsoat River	2120	River Kailsoat near road bridge, Mandideep	M.P.	MPPCB. Bhopal	Dry				
8	Kanhan River	3312	Kanhan at chhindwara before mixing boregaon growth centre nalla, chhindwara	M.P.	MPPCB Chindwada	Dry				
9	Katni River	2101	Katni River Katni	M.P.	MPPCB Katni	5.3	2.1	48	78	SATISFACTORY
10	Khan River	1367	River Khan at KabitKhedi	M.P.	MPPCB Indore	Nil	24	540	>1600	NOT SATISFACTORY

[Signature]
G. Ambulkar
Chief Chemist

11	Kshipra River	2110	River Khan at Shakkar Khedi	M.P.	MPPCB Indore	Nil	22	920	>1600	NOT SATISFACTORY
		1370	River Kshipra at 1 k.m. d/s Triveni ,Ujjain	M.P.	MPPCB. Ujjain	7.1	2.8	172	430	SATISFACTORY
		3315	River Kshipra at Gaughat, Ujjain	M.P.	MPPCB. Ujjain	7.3	3.8	11	120	NOT SATISFACTORY
		1369	River Kshipra at Ramghat, Ujjain	M.P.	MPPCB. Ujjain	6.4	12	9200	160000	NOT SATISFACTORY
		3316	River Kshipra at Mahidpur	M.P.	MPPCB. Ujjain	DRY				DRY
		1468	River Kshipra at Siddhwat ,Ujjain	M.P.	MPPCB. Ujjain	6.4	14	540	160000	NOT SATISFACTORY
12	Kunda	2114	Kunda River at Khargone	M.P.	MPPCB Indore	6.5	1.8	1.8	70	SATISFACTORY
13	Maleni	2104	Maleni River at Jaora	M.P.	MPPCB Ujjain	DRY				DRY
14	Mandakini River	1372	Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB Satna	6.9	2.8		485	SATISFACTORY
15	Neewaj River	3319	Neewaj River at Shujalpur	M.P.	MPPCB Dewas	7.5	1.9	2	43	SATISFACTORY
16	Parwati River	1615	Parwati River Up Stream Pilukhedi Rajgarh	M.P.	MPPCB Guna	6.8	*	2	34	SATISFACTORY
		2126	Parwati River Down Stream, Pilukhedi, Rajgarh	M.P.	MPPCB Guna	6.6	*	2	40	SATISFACTORY
17	Simrar River	3326	Simrar River Katni	M.P.	MPPCB Katni	5.1	1.6	1.8	89	SATISFACTORY
18	River Sone	3327	Sone at Bhaturaghat Apprx. 500 mtrs. Down Stream of OPM Distt. Shahdol. (M.P.)	M.P.	MPPCB Shahdol	7.5	1.5	<1.8	47	SATISFACTORY
19	Tapti	09	Tapti at Nepanagar Navtha Pumping Station	M.P.	MPPCB Indore	7.3	1.2	1.8	49	SATISFACTORY
		10	Tapti at Pipalghat Burhanpur	M.P.	MPPCB Indore	5.2	5	1.8	94	NOT SATISFACTORY
		2115	Tapti at Nepanagar 100 metre Down Stream	M.P.	MPPCB Indore	6.9	1.4	1.8	58	SATISFACTORY
20	River Tons	1143	River Tons at Chakghat, Distt. Rewa	M.P.	MPPCB Rewa	6.4	1.1	2	26	SATISFACTORY
21	River Wainganga	3331	River Wainganga at Chhapara, Seoni near road bridge after mixing Moti & Chamaria Nala	M.P.	MPPCB Jabalpur	7.6	1.6	1.8	49	SATISFACTORY
		1213	Wainganga at Balaghat 100 metre Down Stream Jagpurghat	M.P.	MPPCB Jabalpur	7.4	1.4	1.8	33	SATISFACTORY

*- BOD incubator out of order.

G. Ambulkar
Chief Chemist



The M.P. Pollution Control Board

Water quality status of polluted river stretches in M.P.

21 Polluted Rivers Stretches. June -2019

S. No.	River	Code	Name of Monitoring Station	State Name	Monitoring Agency	DO	BO D	FC	TC	Water Quality Status
			Water Quality Criteria			>4.0 mg/l	<3.0 mg /l	<250 0 MPN/ 100m l	<5000 MPN/ 100ml	
1	Betwa River	2119	River Betwa at Nayapura Down Stream Mandideep Industrial Area-1, Mandideep	M.P.	MPPCB Bhopal	Dry				
		2121	River Betwa near road bridge, Bhojpur, District- Raisen	M.P.	MPPCB Bhopal	Dry				
		2122	River Betwa near Water Supply intake well point, Raisen	M.P.	MPPCB Bhopal	7.9	2.1	1.8	430	SATISFACTORY
		1614	River Betwa near Water Supply intake point, Vidisha	M.P.	MPPCB Bhopal	6.7	2.6	170	920	SATISFACTORY
		2124	River Betwa near Charantirathghat, Vidisha	M.P.	MPPCBBhopal	Stagnate water				
2	Bichiya River	2117	River Bicchiya at Distt. Rewa	M.P.	MPPCB Rewa	5.2	2.5	4	94	SATISFACTORY
3	Chambal River	1366	River Chambal at 1 km d/s nagda	M.P.	MPPCB. Ujjain	NIL	60	3400	160000	NOT SATISFACTORY
		1418	River Chambal at Gandhisagar	M.P.	MPPCB. Ujjain	7.2	2	6	43	SATISFACTORY
		3309	Chambal at Tal	M.P.	MPPCB Ujjain	DRY				
4	Chamla River	3310	River Chamla at Badnagar	M.P.	MPPCB. Ujjain	DRY				
5	Choupan River	3306	Choupan River U/S Vijaypur Guna	M.P.	R.O. Guna	6.3	*	2	26	
		3307	Choupan River D/S Vijaypur Guna	M.P.	R.O. Guna	6.5	*	2	39	
6	Gohad	1607	Gohad Dam, Gohad Bhind	M.P.	MPPCB. Gwalior	4	2.3	4	110	SATISFACTORY
7	Kailsoat River	2120	River Kailsoat near road bridge, Mandideep	M.P.	MPPCB. Bhopal	Dry				
8	Kanhan River	3312	Kanhan at chhindwara before mixing boregaon growth centre nalla, chhindwara	M.P.	MPPCB Chindwada	Dry				

H. Ambulkar
Chemist

9	Katni River	2101	Katni River Katni	M.P.	MPPCB Katni	6.1	1.7	1.8	40	SATISFACTORY
10	Khan River	1367	River Khan at KabitKhedi	M.P.	MPPCB Indore	Nil	22	540	>1600	NOT SATISFACTORY
		2110	River Khan at Shakkar Khedi	M.P.	MPPCB Indore	Nil	38	540	>1600	NOT SATISFACTORY
11	Kshipra River	1370	River Kshipra at 1 k.m. d/s Triveni ,Ujjain	M.P.	MPPCB. Ujjain	7.6	3.8	5400	116000	NOT SATISFACTORY
		3315	River Kshipra at Gaughat, Ujjain	M.P.	MPPCB. Ujjain	7	3.6	470	160000	NOT SATISFACTORY
		1369	River Kshipra at Ramghat,Ujjain	M.P.	MPPCB. Ujjain	6.7	12.8	5400	160000	NOT SATISFACTORY
		3316	River Kshipra at Mahidpur	M.P.	MPPCB. Ujjain	DRY				
		1468	River Kshipra at Siddhwat ,Ujjain	M.P.	MPPCB. Ujjain	7.2	14.8	5400	160000	NOT SATISFACTORY
12	Kunda	2114	Kunda River at Khargone	M.P.	MPPCB Indore	DRY				
13	Maleni	2104	Maleni River at Jaora	M.P.	MPPCB Ujjain	DRY				
14	Mandakini River	1372	Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB Satna	6.9	2.7		460	SATISFACTORY
15	Neewaj River	3319	Neewaj River at Shujalpur	M.P.	MPPCB Dewas	7.5	1.9	2	43	SATISFACTORY
16	Parwati River	1615	Parwati River Up Stream Pilukhedi Rajgarh	M.P.	MPPCB Guna	DRY				
		2126	Parwati River Down Stream, Pilukhedi, Rajgarh	M.P.	MPPCB Guna	DRY				
17	Simrar River	3326	Simrar River Katni	M.P.	MPPCB Katni	4.7	1.8	4.7	110	SATISFACTORY
18	River Sone	3327	Sone at Bhatnagar Apprx. 500 mtrs. Down Stream of OPM Distt.Shahdol.(M.P.)	M.P.	MPPCB Shahdol	7.4	1.7	<1.8	41	SATISFACTORY
19	Tapti	09	Tapti at Nepanagar Navtha Pumping Station	M.P.	MPPCB Indore	6.9	1.2	1.8	49	SATISFACTORY
		10	Tapti at Pipalghat Burhanpur	M.P.	MPPCB Indore	4	6	1.8	110	NOT SATISFACTORY
		2115	Tapti at Nepanagar 100 metre Down Stream	M.P.	MPPCB Indore	6.2	1.9	1.8	63	SATISFACTORY
20	River Tons	1143	River Tons at Chakghat,Distt.Rewa	M.P.	MPPCB Rewa	6.2	1.3	2	38	SATISFACTORY
21	River Wainganga	3331	River Wainganga at Chhapara, Seoni near road bridge after mixing Moti & Chamaria Nala	M.P.	MPPCB Jabalpur	7.4	1.6	1.8	33	SATISFACTORY
		1213	Wainganga at Balaghat 100 metre Down Stream Jagpurghat	M.P.	MPPCB Jabalpur	7.4	1.6	1.8	39	SATISFACTORY

*- BOD incubator out of order.

hp
G. Ambulkar
Chief Chemist



The M.P. Pollution Control Board

13

Water quality status of polluted river stretches in M.P.

21 Polluted Rivers Stretches. July -2019

S. N o.	River	Code	Name of Monitoring Station	State Name	Monitoring Agency	DO	BO D	FC	TC	Water Quality Status
			Water Quality Criteria			>4.0 mg/l	<3.0 mg/l	<250 MPN/100 ml	<5000 MPN/100 ml	
1	Betwa River	2119	River Betwa at Nayapura Down Stream Mandideep Industrial Area-I, Mandideep	M.P.	MPPCB Bhopal	Dry				
		2121	River Betwa near road bridge, Bhojpur, Disstt. Raisen	M.P.	MPPCB Bhopal	8.3	1.6	12	1600	SATISFACTORY
		2122	River Betwa near Water Supply intake well point, Raisen	M.P.	MPPCB Bhopal	7.2	1.8	1.8	350	SATISFACTORY
		1614	River Betwa near Water Supply intake point, Vidisha	M.P.	MPPCB Bhopal	7.8	2.0	2	1600	SATISFACTORY
		2124	River Betwa near Charantirathghat, Vidisha	M.P.	MPPCBBhopal	7.9	2.4	110	1600	SATISFACTORY
2	Bichiya River	2117	River Bicchiya at Distt. Rewa	M.P.	MPPCB Rewa	5.8	2.4	6	84	SATISFACTORY
3	Chambal River	1366	River Chambal at 1 km d/s nagda	M.P.	MPPCB. Ujjain	6.5	10	250	2600	NOT SATISFACTORY
		1418	River Chambal at Gandhisagar	M.P.	MPPCB. Ujjain	7.1	2	4	49	SATISFACTORY
		3309	Chambal at Tal	M.P.	MPPCB Ujjain	6	3	6	280	NOT SATISFACTORY
4	Chamla River	3310	River Chamla at Badnagar	M.P.	MPPCB. Ujjain	6.8	2.6	33	220	SATISFACTORY
5	Choupan River	3306	Choupan River U/S Vijaypur Guna	M.P.	R.O. Guna	7.4	2.2	2	39	SATISFACTORY
		3307	Choupan River D/S Vijaypur Guna	M.P.	R.O. Guna	7.3	2.4	4	40	SATISFACTORY
6	Gohad	1607	Gohad Dam, Gohad Bhind	M.P.	MPPCB. Gwalior	4.2	2	4	120	SATISFACTORY
7	Kailsoat River	2120	River Kailsoat near road bridge, Mandideep	M.P.	MPPCB. Bhopal	7.8	1.8	40	1600	SATISFACTORY

Handwritten signature
Ambulkar
Chemist

8	Kanhan River	3312	Kanhan at chhindwara before mixing boregaon growth centre nalla, chhindwara	M.P.	MPPCB Chindwada	7.4	2.8	4.0	21.0	SATISFACTORY
9	Katni River	2101	Katni River Katni	M.P.	MPPCB Katni	6.5	1.7	11	46	SATISFACTORY
10	Khan River	1367	River Khan at KabitKhedi	M.P.	MPPCB Indore	Nil	16	170	>1600	NOT SATISFACTORY
		2110	River Khan at Shakkar Khedi	M.P.	MPPCB Indore	Nil	14	220	>1600	NOT SATISFACTORY
11	Kshipra River	1370	River Kshipra at 1 k.m. d/s Triveni ,Ujjain	M.P.	MPPCB. Ujjain	6.4	3.8	40	540	NOT SATISFACTORY
		3315	River Kshipra at Gaughat, Ujjain	M.P.	MPPCB. Ujjain	6.5	4.2	140	920	NOT SATISFACTORY
		1369	River Kshipra at Ramghat,Ujjain	M.P.	MPPCB. Ujjain	6.3	4.6	170	920	NOT SATISFACTORY
		3316	River Kshipra at Mahidpur	M.P.	MPPCB. Ujjain	6.6	2.8	4	120	SATISFACTORY
		1468	River Kshipra at Siddhwat ,Ujjain	M.P.	MPPCB. Ujjain	6.4	5	220	1600	NOT SATISFACTORY
12	Kunda	2114	Kunda River at Khargone	M.P.	MPPCB Indore	5.8	2	130	540	SATISFACTORY
13	Maleni	2104	Maleni River at Jaora	M.P.	MPPCB Ujjain	6.2	3	70	350	NOT SATISFACTORY
14	Mandakini River	1372	Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB Satna	7.2	2.1		500	SATISFACTORY
15	Neewaj River	3319	Neewaj River at Shujalpur	M.P.	MPPCB Dewas	6.6	2.6	31	210	SATISFACTORY
16	Parwati River	1615	Parwati River Up Stream Pilukhedi Rajgarh	M.P.	MPPCB Guna	7.3	1.8	2	20	SATISFACTORY
		2126	Parwati River Down Stream, Pilukhedi, Rajgarh	M.P.	MPPCB Guna	7.3	1.8	2.2	28	SATISFACTORY
17	Simrar River	3326	Simrar River Katni	M.P.	MPPCB Katni	6.3	1.4	10	39	SATISFACTORY
18	River Sone	3327	Sone at Bhatuaghat Apprx. 500 mtrs. Down Stream of OPM Distt. Shahdol.(M.P.)	M.P.	MPPCB Shahdol	7.2	2	<1.8	63	SATISFACTORY
19	Tapti	09	Tapti at Nepanagar Navtha Pumping Station	M.P.	MPPCB Indore	6.9	1.1	1.8	46	SATISFACTORY
		10	Tapti at Pipalghat Burhanpur	M.P.	MPPCB Indore	6.7	1.6	280	540	SATISFACTORY
		2115	Tapti at Nepanagar 100 metre Down Stream	M.P.	MPPCB Indore	6.8	1.2	94	350	SATISFACTORY
20	River Tons	1143	River Tons at Chakghat, Distt. Rewa	M.P.	MPPCB Rewa	6.8	1.5	2	41	SATISFACTORY

Hf
G. Ambulkar
mist



The M.P. Pollution Control Board

(15)

Water quality status of polluted river stretches in M.P.

21 Polluted Rivers Stretches. August -2019

S. N o.	River	Code	Name of Monitoring Station	State Name	Monitoring Agency	DO	BO D	FC	TC	Water Quality Status
			Water Quality Criteria			>4.0 mg/l	<3.0 mg/l	<250 MPN/100 ml	<5000 MPN/100ml	
1	Betwa River	2119	River Betwa at Nayapura Down Stream Mandideep Industrial Area-1, Mandideep	M.P.	MPPCB Bhopal	8.3	2.5	1.8	1600	SATISFACTORY
		2121	River Betwa near road bridge, Bhojpur, Disstt. Raisen	M.P.	MPPCB Bhopal	7.8	2.7	1.8	1600	SATISFACTORY
		2122	River Betwa near Water Supply intake well point, Raisen	M.P.	MPPCB Bhopal	7.8	1.6	1.8	280	SATISFACTORY
		1614	River Betwa near Water Supply intake point, Vidisha	M.P.	MPPCB Bhopal	7.8	1.1	1.8	1600	SATISFACTORY
		2124	River Betwa near Charantirathghat, Vidisha	M.P.	MPPCBBhopal	7.0	1.4	220	1600	SATISFACTORY
2	Bichiya River	2117	River Bicchiya at Distt. Rewa	M.P.	MPPCB Rewa	6.3	2.2	6	120	SATISFACTORY
3	Chambal River	1366	River Chambal at 1 km d/s nagda	M.P.	MPPCB. Ujjain	5.7	8	280	2400	NOT SATISFACTORY
		1418	River Chambal at Gandhisagar	M.P.	MPPCB. Ujjain	6.8	2.2	4	58	SATISFACTORY
		3309	Chambal at Tal	M.P.	MPPCB Ujjain	6.2	2.8	6	120	SATISFACTORY
4	Chamla River	3310	River Chamla at Badnagar	M.P.	MPPCB. Ujjain	7	1.9	1.8	48	SATISFACTORY
5	Choupan River	3306	Choupan River U/S Vijaypur Guna	M.P.	R.O. Guna	7.3	2.1	2	48	SATISFACTORY
		3307	Choupan River D/S Vijaypur Guna	M.P.	R.O. Guna	7	2.2	4	58	SATISFACTORY
6	Gohad	1607	Gohad Dam, Gohad Bhind	M.P.	MPPCB. Gwalior	5.5	2.8	6	110	SATISFACTORY
7	Kailsoat River	2120	River Kailsoat near road bridge, Mandideep	M.P.	MPPCB. Bhopal	8	2.8	70	1600	SATISFACTORY

H. G. Ambulkar
Chief Chemist

8	Kanhan River	3312	Kanhan at chhindwara before mixing boregaon growth centre nalla, chhindwara	M.P.	MPPCB Chindwada	7.2	2.2	3.0	14.0	SATISFACTORY
9	Katni River	2101	Katni River Katni	M.P.	MPPCB Katni	6.3	1.7	11	46	SATISFACTORY
10	Khan River	1367	River Khan at KabitKhedi	M.P.	MPPCB Indore	2.2	12	5400	9200	NOT SATISFACTORY
		2110	River Khan at Shakkar Khedi	M.P.	MPPCB Indore	4.4	8	210	912	NOT SATISFACTORY
11	Kshipra River	1370	River Kshipra at 1 k.m. d/s Triveni ,Ujjain	M.P.	MPPCB. Ujjain	7.1	2.4	84	920	SATISFACTORY
		3315	River Kshipra at Gaughat, Ujjain	M.P.	MPPCB. Ujjain	7	2.8	150	1600	SATISFACTORY
		1369	River Kshipra at Ramghat,Ujjain	M.P.	MPPCB. Ujjain	6.4	3.2	210	2200	NOT SATISFACTORY
		3316	River Kshipra at Mahidpur	M.P.	MPPCB. Ujjain	6.6	2.6	4	94	SATISFACTORY
		1468	River Kshipra at Siddhwat ,Ujjain	M.P.	MPPCB. Ujjain	6.5	6.4	220	2400	NOT SATISFACTORY
12	Kunda	2114	Kunda River at Khargone	M.P.	MPPCB Indore	7.4	1	1.8	48	SATISFACTORY
13	Maleni	2104	Maleni River at Jaora	M.P.	MPPCB Ujjain	7.1	2.8	24	280	SATISFACTORY
14	Mandakini River	1372	Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB Satna	7.5	4.2		480	NOT SATISFACTORY
15	Neewaj River	3319	Neewaj River at Shujalpur	M.P.	MPPCB Dewas	7	2	3.9	40	SATISFACTORY
16	Parwati River	1615	Parwati River Up Stream Pilukhedi Rajgarh	M.P.	MPPCB Guna	7.4	2.2	3.7	47	SATISFACTORY
		2126	Parwati River Down Stream, Pilukhedi, Rajgarh	M.P.	MPPCB Guna	6	2.8	4	58	SATISFACTORY
17	Simrar River	3326	Simrar River Katni	M.P.	MPPCB Katni	6	1.4	10	39	SATISFACTORY
18	River Sone	3327	Sone at Bhatraghat Apprx. 500 mtrs. Down Stream of OPM Distt.Shahdol.(M.P.)	M.P.	MPPCB Shahdol	6.9	1.8	<1.8	70	SATISFACTORY
19	Tapti	09	Tapti at Nepanagar Navtha Pumping Station	M.P.	MPPCB Indore	7	1	1.8	48	SATISFACTORY
		10	Tapti at Pipalghat Burhanpur	M.P.	MPPCB Indore	7.2	1.6	1.8	110	SATISFACTORY
		2115	Tapti at Nepanagar 100 metre Down Stream	M.P.	MPPCB Indore	7.2	1.1	1.8	58	SATISFACTORY

H. Ambulkar
Chief Chemist



The M.P. Pollution Control Board

17

Water quality status of polluted river stretches in M.P.

21 Polluted Rivers Stretches. September-2019

S. No.	River	Code	Name of Monitoring Station	State Name	Monitoring Agency	DO	BO D	FC	TC	Water Quality Status
			Water Quality Criteria			>4.0 mg/l	<3.0 mg/l	<250 MPN/100 ml	<5000 MPN/100ml	
1	Betwa River	2119	River Betwa at Nayapura Down Stream Mandideep Industrial Area-1, Mandideep	M.P.	MPPCB Bhopal	8.1	2.2	1.8	920	SATISFACTORY
		2121	River Betwa near road bridge, Bhojpur, Disstt. Raisen	M.P.	MPPCB Bhopal	8.0	2.4	1.8	540	SATISFACTORY
		2122	River Betwa near Water Supply intake well point, Raisen	M.P.	MPPCB Bhopal	8.0	1.5	1.8	240	SATISFACTORY
		1614	River Betwa near Water Supply intake point, Vidisha	M.P.	MPPCB Bhopal	7.9	1.2	1.8	540	SATISFACTORY
		2124	River Betwa near Charantirathghat, Vidisha	M.P.	MPPCB Bhopal	7.1	1.8	130	920	SATISFACTORY
2	Bichiya River	2117	River Bichiya at Distt. Rewa	M.P.	MPPCB Rewa	6.5	2.4	6.1	140	SATISFACTORY
3	Chambal River	1366	River Chambal at 1 km d/s nagda	M.P.	MPPCB. Ujjain	6.6	3	46	350	NOT SATISFACTORY
		1418	River Chambal at Gandhisagar	M.P.	MPPCB. Ujjain	6.8	2	4	58	SATISFACTORY
		3309	Chambal at Tal	M.P.	MPPCB Ujjain	7	2	1.8	150	SATISFACTORY
4	Chamla River	3310	River Chamla at Badnagar	M.P.	MPPCB. Ujjain	7.2	2	15	120	SATISFACTORY
5	Choupan River	3306	Choupan River U/S Vijaypur Guna	M.P.	R.O. Guna	6.8	1.8	2	33	SATISFACTORY
		3307	Choupan River D/S Vijaypur Guna	M.P.	R.O. Guna	6.6	2.3	4	46	SATISFACTORY
6	Gohad	1607	Gohad Dam, Gohad Bhind	M.P.	MPPCB. Gwalior	4.7	2	6.1	140	SATISFACTORY
7	Kailsoat River	2120	River Kailsoat near road bridge, Mandideep	M.P.	MPPCB. Bhopal	8.2	2.6	40	920	SATISFACTORY
8	Kanhan River	3312	Kanhan at chhindwara before mixing boregaon growth centre nalla, chhindwara	M.P.	MPPCB Chindwada	6.9	2.8	3.0	14.0	SATISFACTORY
9	Katni River	2101	Katni River Katni	M.P.	MPPCB Katni	6.1	1.6	1.8	40	SATISFACTORY
10	Khan River	1367	River Khan at Kabit Khedi	M.P.	MPPCB Indore	3.5	8	150	540	NOT SATISFACTORY
		2110	River Khan at Shakkar Khedi	M.P.	MPPCB Indore	4	7	120	350	NOT SATISFACTORY
11	Kshipra River	1370	River Kshipra at 1 k.m. d/s Triveni, Ujjain	M.P.	MPPCB. Ujjain	7.1	2.6	25	430	SATISFACTORY
		3315	River Kshipra at Gaughat, Ujjain	M.P.	MPPCB. Ujjain	7.4	3.4	70	920	NOT SATISFACTORY
		1369	River Kshipra at Ramghat, Ujjain	M.P.	MPPCB. Ujjain	7.2	3.8	110	1600	NOT SATISFACTORY

H. Ambulkar
Chief Chemist

		3316	River Kshipra at Mahidpur	M.P.	MPPCB. Ujjain	6.8	2.8	1.8	120	SATISFACTORY
		1468	River Kshipra at Siddhwat ,Ujjain	M.P.	MPPCB. Ujjain	7.3	6	220	2800	NOT SATISFACTORY
12	Kunda	2114	Kunda River at Khargone	M.P.	MPPCB Indore	6.8	1.1	1.8	43	SATISFACTORY
13	Maleni	2104	Maleni River at Jaora	M.P.	MPPCB Ujjain	7.2	1.7	17	150	SATISFACTORY
14	Mandakini River	1372	Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB Satna	7.3	4.8		520	NOT SATISFACTORY
15	Neewaj River	3319	Neewaj River at Shujalpur	M.P.	MPPCB Dewas	7	2	3.6	40	SATISFACTORY
16	Parwati River	1615	Parwati River Up Stream Pilukhedi Rajgarh	M.P.	MPPCB Guna	7.3	2.5	3.7	58	SATISFACTORY
		2126	Parwati River Down Stream, Pilukhedi, Rajgarh	M.P.	MPPCB Guna	6	2.7	4	70	SATISFACTORY
17	Simrar River	3326	Simrar River Katni	M.P.	MPPCB Katni	6.3	1.7	1.8	46	SATISFACTORY
18	River Sone	3327	Sone at Bhatraghat Apprx. 500 mtrs. Down Stream of OPM Distt.Shahdol.(M.P.)	M.P.	MPPCB Shahdol	6.8	2	<1.8	63	SATISFACTORY
19	Tapti	09	Tapti at Nepanagar Navtha Pumping Station	M.P.	MPPCB Indore	7.2	1	1.8	39	SATISFACTORY
		10	Tapti at Pipalghat Burhanpur	M.P.	MPPCB Indore	6.9	1.3	1.8	58	SATISFACTORY
		2115	Tapti at Nepanagar 100 metre Down Stream	M.P.	MPPCB Indore	7.1	1.1	1.8	40	SATISFACTORY
20	River Tons	1143	River Tons at Chakghat, Distt. Rewa	M.P.	MPPCB Rewa	7.7	1.6	2	43	SATISFACTORY
21	River Wainganga	3331	River Wainganga at Chhapara, Seoni near road bridge after mixing Moti & Chamaria Nala	M.P.	MPPCB Jabalpur	7.7	1.7	10	41	SATISFACTORY
		1213	Wainganga at Balaghat 100 metre Down Stream Jagpurghat	M.P.	MPPCB Jabalpur	7.4	1.6	1.8	63	SATISFACTORY

[Signature]
G. Ambulkar
 Chief Chemist



M.P. Pollution Control Board

Water quality status of polluted river stretches in M.P.

21 Polluted Rivers Stretches October-2019

S. N o.	River	Code	Name of Monitoring Station	State Name	Monitoring Agency	D O	BO D	FC	TC	Water Quality Status
			Water Quality Criteria			>4.0 mg/l	<3.0 mg/l	<2500 MPN/100ml	<5000 MPN/100ml	
1	Betwa River	2119	River Betwa at Nayapura Down Stream Mandideep Industrial Area-1, Mandideep	M.P.	MPPCB Bhopal	*	*	110	430	
		2121	River Betwa near road bridge, Bhojpur, Disstt. Raisen	M.P.	MPPCB Bhopal	*	*	26	150	
		2122	River Betwa near Water Supply intake well point, Raisen	M.P.	MPPCB Bhopal	*	*	1.8	170	
		1614	River Betwa near Water Supply intake point, Vidisha	M.P.	MPPCB Bhopal	*	*	1.8	220	
		2124	River Betwa near Charantirathghat, Vidisha	M.P.	MPPCBBhopal	*	*	70	430	
2	Bichiya River	2117	River Bichiya at Distt. Rewa	M.P.	MPPCB Rewa	5.8	2.7	6	110	SATISFACTORY
3	Chambal River	1366	River Chambal at 1 km d/s nagda	M.P.	MPPCB. Ujjain	6.2	10	350	2800	NOT SATISFACTORY
		1418	River Chambal at Gandhisagar	M.P.	MPPCB. Ujjain	7.4	1.8	1.8	48	SATISFACTORY
		3309	Chambal at Tal	M.P.	MPPCB Ujjain	7.2	2	4.5	170	SATISFACTORY
4	Chamla River	3310	River Chamla at Badnagar	M.P.	MPPCB. Ujjain	7.1	1.8	1.8	58	SATISFACTORY
5	Choupan River	3306	Choupan River U/S Vijaypur Guna	M.P.	R.O. Guna	6.4	1.4	2	34	SATISFACTORY
		3307	Choupan River D/S Vijaypur Guna	M.P.	R.O. Guna	5.7	1.9	2	40	SATISFACTORY
6	Gohad	1607	Gohad Dam, Gohad Bhind	M.P.	MPPCB. Gwalior	7	2.4	3.6	110	SATISFACTORY
7	Kailsoat River	2120	River Kailsoat near road bridge, Mandideep	M.P.	MPPCB. Bhopal	*	*	24	280	
8	Kanhan River	3312	Kanhan at chhindwara before mixing boregaon growth centre nalla, chhindwara	M.P.	MPPCB Chindwada	Dr y				
9	Katni River	2101	Katni River Katni	M.P.	MPPCB Katni	6.1	1.8	1.8	47	SATISFACTORY
10	Khan River	1367	River Khan at KabitKhedi	M.P.	MPPCB Indore	0	10	1200	4300	NOT SATISFACTORY

G. Ambulkar
Chief Chemist

		2110	River Khan at Shakkar Khedi	M.P.	MPPCB Indore	3.2	12	1400	5800	NOT SATISFACTORY
11	Kshipra River	1370	River Kshipra at 1 k.m. d/s Triveni ,Ujjain	M.P.	MPPCB. Ujjain	7.2	3	210	2000	NOT SATISFACTORY
		3315	River Kshipra at Gaughat, Ujjain	M.P.	MPPCB. Ujjain	7.2	3.8	210	1700	NOT SATISFACTORY
		1369	River Kshipra at Ramghat,Ujjain	M.P.	MPPCB. Ujjain	7.1	4	220	2100	NOT SATISFACTORY
		3316	River Kshipra at Mahidpur	M.P.	MPPCB. Ujjain	6.5	2	350	2640	SATISFACTORY
		1468	River Kshipra at Siddhwat ,Ujjain	M.P.	MPPCB. Ujjain	7	6	240	2200	NOT SATISFACTORY
12	Kunda	2114	Kunda River at Khargone	M.P.	MPPCB Indore	7.5	1.4	110	430	SATISFACTORY
13	Maleni	2104	Maleni River at Jaora	M.P.	MPPCB Ujjain	7.1	2	1.8	49	SATISFACTORY
14	Mandakini River	1372	Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB Satna	5.8	2.5		1080	SATISFACTORY
15	Neewaj River	3319	Neewaj River at Shujalpur	M.P.	MPPCB Dewas	7	2	3.6	40	SATISFACTORY
16	Parwati River	1615	Parwati River Up Stream Pilukhedi Rajgarh	M.P.	MPPCB Guna	7	1.8	3.5	50	SATISFACTORY
		2126	Parwati River Down Stream, Pilukhedi, Rajgarh	M.P.	MPPCB Guna	6.6	2	3.6	55	SATISFACTORY
17	Simrar River	3326	Simrar River Katni	M.P.	MPPCB Katni	6.3	1.6	1.8	100	SATISFACTORY
18	River Sone	3327	Sone at Bhaturaghat Apprx. 500 mtrs. Down Stream of OPM Distt.Shahdol.(M.P.)	M.P.	MPPCB Shahdol	7.5	1.5	<1.8	47	SATISFACTORY
19	Tapti	09	Tapti at Nepanagar Navtha Pumping Station	M.P.	MPPCB Indore	7.3	1.2	1.8	49	SATISFACTORY
		10	Tapti at Pipalghat Burhanpur	M.P.	MPPCB Indore	6.2	1.8	1.8	170	SATISFACTORY
		2115	Tapti at Nepanagar 100 metre Down Stream	M.P.	MPPCB Indore	7.1	1.4	1.8	58	SATISFACTORY
20	River Tons	1143	River Tons at Chakghat,Distt.Rewa	M.P.	MPPCB Rewa	6.7	1.4	2	40	SATISFACTORY
21	River Wainganga	3331	River Wainganga at Chhapara, Seoni near road bridge after mixing Moti & Chamaria Nala	M.P.	MPPCB Jabalpur	7.5	1.5	1.8	31	SATISFACTORY
		1213	Wainganga at Balaghat 100 metre Down Stream Jagpurghat	M.P.	MPPCB Jabalpur	7.2	1.8	1.8	46	SATISFACTORY

Note - *Analysis not done Due to Non -Avaibility of Chemical (Sulfuric Acid).

G. Ambulkar
Chief Chemist



Water quality status of polluted river stretches in M.P.

21 Polluted Rivers Stretches November-2019

S. No.	River	Code	Name of Monitoring Station	State Name	Monitoring Agency	D O	BOD	FC	TC	Water Quality Status
			Water Quality Criteria			>4.0 mg/l	<3.0 mg/l	<2500 MPN/100ml	<5000 MPN/100ml	
1	Betwa River	2119	River Betwa at Nayapura Down Stream Mandideep Industrial Area-1, Mandideep	M.P.	MPPCB Bhopal	7.9	2.4	94	350	SATISFACTORY
		2121	River Betwa near road bridge, Bhojpur, Disstt. Raisen	M.P.	MPPCB Bhopal	8.2	2.3	1.8	430	SATISFACTORY
		2122	River Betwa near Water Supply intake well point, Raisen	M.P.	MPPCB Bhopal	8.2	1.4	1.8	220	SATISFACTORY
		1614	River Betwa near Water Supply intake point, Vidisha	M.P.	MPPCB Bhopal	7.5	2.1	3.6	120	SATISFACTORY
		2124	River Betwa near Charantirathghat, Vidisha	M.P.	MPPCB Bhopal	8.4	2.4	63	430	SATISFACTORY
2	Bichiya River	2117	River Bichiya at Distt. Rewa	M.P.	MPPCB Rewa	5.7	2.4	4	94	SATISFACTORY
3	Chambal River	1366	River Chambal at 1 km d/s nagda	M.P.	MPPCB. Ujjain	6.7	8	1200	54000	NOT SATISFACTORY
		1418	River Chambal at Gandhisagar	M.P.	MPPCB. Ujjain	7.1	2	1.8	49	SATISFACTORY
		3309	Chambal at Tal	M.P.	MPPCB Ujjain	7.4	5.8	46	5400	SATISFACTORY
4	Chamla River	3310	River Chamla at Badnagar	M.P.	MPPCB. Ujjain	7.1	2	1.8	48	SATISFACTORY
5	Choupan River	3306	Choupan River U/S Vijaypur Guna	M.P.	R.O. Guna	7	1.8	2	46	SATISFACTORY
		3307	Choupan River D/S Vijaypur Guna	M.P.	R.O. Guna	7	2	4	43	SATISFACTORY
6	Gohad	1607	Gohad Dam, Gohad Bhind	M.P.	MPPCB. Gwalior	7.4	2	4	110	SATISFACTORY
7	Kailsoat River	2120	River Kailsoat near road bridge, Mandideep	M.P.	MPPCB. Bhopal	8.1	2.8	38	540	SATISFACTORY
8	Kanhan River	3312	Kanhan at chhindwara before mixing	M.P.	MPPCB	7.2	1.8	4.0	21.0	SATISFACTORY

H. Ambulkar
Chief Chemist

			boregaon growth centre nalla, chhindwara		Chindwada					
9	Katni River	2101	Katni River Katni	M.P.	MPPCB Katni	5.3	1.6	64	96	SATISFACTORY
10	Khan River	1367	River Khan at KabitKhedi	M.P.	MPPCB Indore	Nil	40	920	3500	NOT SATISFACTORY
		2110	River Khan at Shakkar Khedi	M.P.	MPPCB Indore	Nil	40	120	350	NOT SATISFACTORY
11	Kshipra River	1370	River Kshipra at 1 k.m. d/s Triveni ,Ujjain	M.P.	MPPCB. Ujjain	7	4	150	4300	NOT SATISFACTORY
		3315	River Kshipra at Gaughat, Ujjain	M.P.	MPPCB. Ujjain	7	3.8	540	1600	NOT SATISFACTORY
		1369	River Kshipra at Ramghat,Ujjain	M.P.	MPPCB. Ujjain	7.8	6	5400	92000	NOT SATISFACTORY
		3316	River Kshipra at Mahidpur	M.P.	MPPCB. Ujjain	7.5	2.8	120	1600	SATISFACTORY
		1468	River Kshipra at Siddhwat ,Ujjain	M.P.	MPPCB. Ujjain	6.8	10	22000	16000	NOT SATISFACTORY
12	Kunda	2114	Kunda River at Khargone	M.P.	MPPCB Indore	7.4	1.4	1.8	43	SATISFACTORY
13	Maleni	2104	Maleni River at Jaora	M.P.	MPPCB Ujjain	7.5	2	25	120	SATISFACTORY
14	Mandakini River	1372	Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB Satna	7.3	2.8		680	SATISFACTORY
15	Neewaj River	3319	Neewaj River at Shujalpur	M.P.	MPPCB Dewas	7	2	1.8	49	SATISFACTORY
16	Parwati River	1615	Parwati River Up Stream Pilukhedi Rajgarh	M.P.	MPPCB Guna	7.6	2	4	40	SATISFACTORY
		2126	Parwati River Down Stream, Pilukhedi, Rajgarh	M.P.	MPPCB Guna	6.6	2	5.5	110	SATISFACTORY
17	Simrar River	3326	Simrar River Katni	M.P.	MPPCB Katni	4.7	1.8	1.8	110	SATISFACTORY
18	River Sone	3327	Sone at Bhaturaghat Apprx. 500 mtrs. Down Stream of OPM Distt.Shahdol.(M.P.)	M.P.	MPPCB Shahdol	7.7	1.6	<1.8	43	SATISFACTORY
19	Tapti	09	Tapti at Neapanagar Navtha Pumping Station	M.P.	MPPCB Indore	7.4	1.1	1.8	48	SATISFACTORY
		10	Tapti at Pipalghat Burhanpur	M.P.	MPPCB Indore	6.9	1.7	1.8	110	SATISFACTORY
		2115	Tapti at Neapanagar 100 metre Down Stream	M.P.	MPPCB Indore	7.3	1.3	1.8	58	SATISFACTORY
20	River Tons	1143	River Tons at Chakghat,Distt.Rewa	M.P.	MPPCB Rewa	6.5	1	2	34	SATISFACTORY
21	River Wainganga	3331	River Wainganga at Chhapara, Seoni near road bridge after mixing Moti & Chamaria Nala	M.P.	MPPCB Jabalpur	7	1.8	1.8	41	SATISFACTORY
		1213	Wainganga at Balaghat 100 metre Down Stream Jagpurghat	M.P.	MPPCB Jabalpur	7.6	1.6	1.8	43	SATISFACTORY

G. Ambulkar
Chief Chemist



M.P. Pollution Control Board

Water quality status of polluted river stretches in M.P.

21 Polluted Rivers Stretches December-2019

23

S. N. o.	River	Code	Name of Monitoring Station	State Name	Monitoring Agency	DO	BO D	FC	TC	Water Quality Status
			Water Quality Criteria			>4.0 mg/l	<3.0 mg/l	<2500 MPN/100ml	<5000 MPN/100ml	
1	Betwa River	2119	River Betwa at Nayapura Down Stream Mandideep Industrial Area-1, Mandideep	M.P.	MPPCB Bhopal	8.1	2.2	84	280	SATISFACTORY
		2121	River Betwa near road bridge, Bhojpur, Disstt. Raisen	M.P.	MPPCB Bhopal	8.3	2.0	1.8	350	SATISFACTORY
		2122	River Betwa near Water Supply intake well point, Raisen	M.P.	MPPCB Bhopal	8.3	1.3	1.8	210	SATISFACTORY
		1614	River Betwa near Water Supply intake point, Vidisha	M.P.	MPPCB Bhopal	6.8	1.6	2.0	110	SATISFACTORY
		2124	River Betwa near Charantirathghat, Vidisha	M.P.	MPPCB Bhopal	8.2	2.1	48	350	SATISFACTORY
2	Bichiya River	2117	River Bichiya at Distt. Rewa	M.P.	MPPCB Rewa	6.5	2.4	6.1	140	SATISFACTORY
3	Chambal River	1366	River Chambal at 1 km d/s nagda	M.P.	MPPCB. Ujjain	3.2	18	920	1600	NOT SATISFACTORY
		1418	River Chambal at Gandhisagar	M.P.	MPPCB. Ujjain	7.4	1.6	4	48	SATISFACTORY
		3309	Chambal at Tal	M.P.	MPPCB Ujjain	7.6	4	40	1600	NOT SATISFACTORY
4	Chamla River	3310	River Chamla at Badnagar	M.P.	MPPCB. Ujjain	7.2	2	7.1	48	SATISFACTORY
5	Choupan River	3306	Choupan River U/S Vijaypur Guna	M.P.	R.O. Guna	7.4	1.6	2	39	SATISFACTORY
		3307	Choupan River D/S Vijaypur Guna	M.P.	R.O. Guna	7	2.2	4	48	SATISFACTORY
6	Gohad	1607	Gohad Dam, Gohad Bhind	M.P.	MPPCB. Gwalior	7.8	2.2	6	120	SATISFACTORY
7	Kailsoat River	2120	River Kailsoat near road bridge, Mandideep	M.P.	MPPCB. Bhopal	8.4	2.4	33	430	SATISFACTORY
8	Kanhan River	3312	Kanhan at chhindwara before mixing boregaon growth centre nalla, chhindwara	M.P.	MPPCB Chindwada	7.2	1.8	4.0	28.0	SATISFACTORY
9	Katni River	2101	Katni River Katni	M.P.	MPPCB Katni	6.1	1.7	1.8	14	SATISFACTORY
10	Khan River	1367	River Khan at KabitKhedi	M.P.	MPPCB Indore	Nil	20	540	1600	NOT SATISFACTORY
		2110	River Khan at Shakkar Khedi	M.P.	MPPCB Indore	Nil	20	540	1600	NOT SATISFACTORY

H. Ambekar
Chief Chemist

(24)

11	Kshipra River	1370	River Kshipra at 1 k.m. d/s Triveni ,Ujjain	M.P.	MPPCB. Ujjain	7.2	4.8	540	9200	NOT SATISFACTORY
		3315	River Kshipra at Gaughat, Ujjain	M.P.	MPPCB. Ujjain	7	5	540	9200	NOT SATISFACTORY
		1369	River Kshipra at Ramghat, Ujjain	M.P.	MPPCB. Ujjain	6.8	12	5400	16000 0	NOT SATISFACTORY
		3316	River Kshipra at Mahidpur	M.P.	MPPCB. Ujjain	7.1	2.9	140	2800	SATISFACTORY
		1468	River Kshipra at Siddhwat ,Ujjain	M.P.	MPPCB. Ujjain	6	12	9200	16000 0	NOT SATISFACTORY
12	Kunda	2114	Kunda River at Khargone	M.P.	MPPCB Indore	7.4	1.3	1.8	70	SATISFACTORY
13	Maleni	2104	Maleni River at Jaora	M.P.	MPPCB Ujjain	7.4	2	25	120	SATISFACTORY
14	Mandakini River	1372	Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB Satna	6.6	3.1		1010	NOT SATISFACTORY
15	Neewaj River	3319	Neewaj River at Shujalpur	M.P.	MPPCB Dewas	7.1	2	8.2	40	SATISFACTORY
16	Parwati River	1615	Parwati River Up Stream Pilukhedhi Rajgarh	M.P.	MPPCB Guna	7.2	2.2	4	33	SATISFACTORY
		2126	Parwati River Down Stream, Pilukhedhi, Rajgarh	M.P.	MPPCB Guna	7.2	2.6	4	110	SATISFACTORY
17	Simrar River	3326	Simrar River Katni	M.P.	MPPCB Katni	5.7	1.8	1.8	21	SATISFACTORY
18	River Sone	3327	Sone at Bhatuaghat Apprx. 500 mtrs. Down Stream of OPM Distt. Shahdol. (M.P.)	M.P.	MPPCB Shahdol	7.6	1.2	<1.8	38	SATISFACTORY
19	Tapti	09	Tapti at Nepanagar Navtha Pumping Station	M.P.	MPPCB Indore	7.8	1	1.8	47	SATISFACTORY
		10	Tapti at Pipalghat Burhanpur	M.P.	MPPCB Indore	7.5	1.4	1.8	110	SATISFACTORY
		2115	Tapti at Nepanagar 100 metre Down Stream	M.P.	MPPCB Indore	7.4	1.4	1.8	58	SATISFACTORY
20	River Tons	1143	River Tons at Chakghat, Distt. Rewa	M.P.	MPPCB Rewa	7.7	1.6	2	43	SATISFACTORY
21	River Wainganga	3331	River Wainganga at Chhapara, Seoni near road bridge after mixing Moti & Chamaria Nala	M.P.	MPPCB Jabalpur	7.8	2	6	48	SATISFACTORY
		1213	Wainganga at Balaghat 100 metre Down Stream Jagpurghat	M.P.	MPPCB Jabalpur	7.3	1.8	1.8	39	SATISFACTORY

G. Ambulkar
Chief Chemist